EXTENSION OF TIME PROPOSAL

1	Name of work	Supply of GI Pipes PVC Cable Panel Boards MS Boxes PVC Pipe and other Necessary accossaries to Existing Borewells in Ward no. 06 Surrounding area Byatarayanapura Sub Division
2	Amount of Work Portion	17,55,932.25
3	Estimated Cost	20.00 lakhs
4	Name of contractor	Madhuraj H.N
5	Agreement No.	62/ 15.07.2019
6	No. and date under which work order issued	62/ 15.07.2019
7	Time limit originally fixed for completion	60 days
8	Date of application by the contractor for granting extension of time	26.12.2019
9	Date of receipt of application in the sub division office	26.12.2019
10	Extension granted if any	Nil
	i)	—
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract.	Nil
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	92 days
15	Date of recommending time limit applied for	
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	Yes
18	Probable time required for completion of remaining work	Nil
19	Cost of work charged establishment charged on the work after the expairy of original period.	Yes
20	Whether notice as per clause of contract has been issued.	Yes
21	Remarks of the AEE and the daily rate of penalty proposed	Work delayed due to laying UG pipe line by BWSSB.
22	Remarks of the EE with the daily rate of penalty proposed	para (21) may be considered
23	Remarks of the CE with the daily rate of penalty proposed	Approved.

Assistant Engineer

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer

Chief Engineer
Yelahanka Zone, Bangalore-92

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ